BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	Construction of RO Plant and other development works at JPN colony census block No 89/1, 89/2 in chowdeshwari ward no 02 of Yelahanka sub division				
2	Sanctioned Estimate No. And Date	JOB NUMBER :002-24-000004.				
3	Name of the Contractor	Sri Akshay Kumar H B (M/s Akshay Constructions)				
4	Time Stipulated for Completion of work	120 Days				
5	Date of Commencement	06-03-2024				
6	Date of Completion:	19-06-2024				
7	Measurment Recorded					
	M.B No	1303				
	Page No	130201 to 130220				
8	Name of the Office/ Officials incharge of the work					
	1) Asst. Exe.Engineer	Ramasanjeeviah				
	2) Asst. Engineer	Mohan				
Estiamte Amount / Tender		Amount Claimed as per Actuals	Excess	Savings	Remarks	

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

Assistant Engineer
BRUHAT BANGALORE MAHANAGARA PALIKE

Ramasanjeeviah

ASST. EXE ENGINEER
Yelahanka Sub Division
BRUHAT BANGALORE MAHANAGARA PALIKE

Asst. Executive Engineer
Yelahanka Sub Division
(BBMP)
Yelahanka, Bangalore